

ASPHALTING OF BALANCE ROADS AT
MATHRU LAYOUT IN WARD NO 04 OF
YELAHANKA SATELLITE TOWN SUB
DIVISION”

Pre-Measurement Sheet

First & Final Bill

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK :- Asphaltting of Balance Roads at Mathru Layout Ward No.04 of Yelahanka Sataelite Town Sub Division.

PRE-MEASUREMENT SHEET

FIRST AND FINAL BILL

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Remarks
From	To				(m)	B1	B2	Avg B	(m)		
Item no.01		Earth work excavation by manual means for drains, canals, waste weir, draft, approach channels, key trenches, foundation of bridges and such similar works in all kinds of soils , as per drawing and technical specifications, including setting out, shoring, strutting, barricading, caution lights, removal of stumps and other deleterious matter, excavated surface leveled and sides neatly dressed disposing off the excavated stuff or sorting & stacking the selected stuff for reuse in a radius of 50 m and lift upto 1.5 m including cost of labour, tools & other appurtenances required to complete the work. and as per the directions of the Engineer-in-charge of the work									
Measurements taken on		21/06/22 , 22/06/22									
		Mathru Layout									
		Siradi Sai Main Road									
		RHS									
		(From North to South)									
0	15		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85	
15	30		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85	
30	45		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85	
45	60		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85	
60	60.7		Cum	1	0.70	1.10	1.10	1.10	0.90	0.69	
60.7	66.7	Culvert	Cum	1	0.00	1.10	1.10	1.10	0.90	0.00	
66.7	81.7		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85	
81.7	81.9		Cum	1	0.20	1.10	1.10	1.10	0.90	0.20	
		LHS									
		(From North to South)									
0	15		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85	
15	30		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85	
30	43.3		Cum	1	13.30	1.10	1.10	1.10	0.90	13.17	
43.3	49.2	Culvert	Cum	1	0.00	1.10	1.10	1.10	0.90	0.00	
49.2	64.2		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85	
64.2	77.6		Cum	1	13.40	1.10	1.10	1.10	0.90	13.27	
		Siradi Sai Main Road									
		RHS									
		(From West to East)									
0	15		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85	
15	25.2		Cum	1	10.20	1.10	1.10	1.10	0.90	10.10	
25.2	29.5	Culvert	Cum	1	0.00	1.10	1.10	1.10	0.90	0.00	
29.5	44.5		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85	
44.5	59.5		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85	
59.5	71		Cum	1	11.50	1.10	1.10	1.10	0.90	11.39	
71	76.1	No Work	Cum	1	0.00	1.10	1.10	1.10	0.90	0.00	
76.1	91.1		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85	
91.1	106.1		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85	
106.1	119.5		Cum	1	13.40	1.10	1.10	1.10	0.90	13.27	
		LHS									
		(From West to East)									

Contractor


Assistant Engineer


Assistant executive Engineer

PRE-MEASUREMENT SHEET

FIRST AND FINAL BILL

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Remarks
From	To				(m)	B1	B2	Avg B	(m)		
30	45		Cum	1	15.00	1.10	1.10	1.10	0.90	14.85	
45	48		Cum	1	3.00	1.10	1.10	1.10	0.90	2.97	
		For Culvert									
		Siradi Sai Main Road									
		RHS									
			Cum	1	6.00	1.40	1.40	1.40	0.95	7.98	
		LHS									
			Cum	1	5.90	1.40	1.40	1.40	0.95	7.85	
		Siradi Sai Mandali Road									
		RHS									
			Cum	1	4.30	1.40	1.40	1.40	0.95	5.72	
			Cum	1	5.40	1.40	1.40	1.40	0.95	7.18	
		4th Cross Road									
			Cum	1	6.80	1.40	1.40	1.40	0.95	9.04	
		6th Cross Road									
			Cum	1	7.20	1.40	1.40	1.40	0.95	9.58	
Total Executed Quantity										673.23	
Qty Carried to Summary										673.23	



 Contactor



 Assistant Engineer

Assistant executive Engineer

PRE-MEASUREMENT SHEET
FIRST AND FINAL BILL

Chainage		Description of Item	Unit	No	Length			Breadth			Depth (m)	Quantity	Remarks
From	To				(m)	B1	B2	Avg B					
Item no.02		Providing and laying in position plain cement concrete Mix 1:3:6 (M10) for levelling course for all works in foundation. Using 40 mm nominal size graded crushed coarse aggregates and fine aggregates as per relevant IS Codes machine mixed, laid in layers not exceeding 150 mm thickness, well compacted using plate vibrators, including all lead & lifts, cost of all materials of quality, labour, Usage charges of machineries, curing, and all the other appurtenances required to complete the work as per technical specifications, and as per the directions of the Engineer-in-charge of the work											
Measurements taken on		23/06/22 , 24/06/22											
		For Drain											
		Mathru Layout											
		Siradi Sai Main Road											
		RHS											
		(From North to South)											
0	15		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48			
15	30		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48			
30	45		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48			
45	60		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48			
60	60.7		Cum	1	0.70	1.10	1.10	1.10	0.15	0.12			
60.7	66.7	Culvert	Cum	1	0.00	1.10	1.10	1.10	0.15	0.00			
66.7	81.7		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48			
81.7	81.9		Cum	1	0.20	1.10	1.10	1.10	0.15	0.03			
		LHS											
		(From North to South)											
0	15		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48			
15	30		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48			
30	43.3		Cum	1	13.30	1.10	1.10	1.10	0.15	2.19			
43.3	49.2	Culvert	Cum	1	0.00	1.10	1.10	1.10	0.15	0.00			
49.2	64.2		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48			
64.2	77.6		Cum	1	13.40	1.10	1.10	1.10	0.15	2.21			
		Siradi Sai Main Road											
		RHS											
		(From West to East)											
0	15		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48			
15	25.2		Cum	1	10.20	1.10	1.10	1.10	0.15	1.68			
25.2	29.5	Culvert	Cum	1	0.00	1.10	1.10	1.10	0.15	0.00			
29.5	44.5		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48			
44.5	59.5		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48			
59.5	71		Cum	1	11.50	1.10	1.10	1.10	0.15	1.90			
71	76.1	No Work	Cum	1	0.00	1.10	1.10	1.10	0.15	0.00			
76.1	91.1		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48			
91.1	106.1		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48			
106.1	119.5		Cum	1	13.40	1.10	1.10	1.10	0.15	2.21			
		LHS											
		(From West to East)											
0	6.8		Cum	1	6.80	1.10	1.10	1.10	0.15	1.12			


Contractor


Assistant Engineer

Assistant executive Engineer

PRE-MEASUREMENT SHEET
FIRST AND FINAL BILL

Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Remarks
From	To				(m)	B1	B2	Avg B	(m)		
30	45		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48	
45	48		Cum	1	3.00	1.10	1.10	1.10	0.15	0.50	
		For Culvert									
		Siradi Sai Main Road									
		RHS									
		LHS	Cum	1	6.00	1.40	1.40	1.40	0.15	1.26	
			Cum	1	5.90	1.40	1.40	1.40	0.15	1.24	
		Siradi Sai Main Road									
			Cum	1	4.30	1.40	1.40	1.40	0.15	0.90	
			Cum	1	5.40	1.40	1.40	1.40	0.15	1.13	
		4th Cross Road									
			Cum	1	6.80	1.40	1.40	1.40	0.15	1.43	
		6th Cross Road									
			Cum	1	7.20	1.40	1.40	1.40	0.15	1.51	
Total Executed Quantity										111.79	/
Qty Carried to Summary										111.79	

Contactor


Assistant Engineer


Assistant executive Engineer


PRE-MEASUREMENT SHEET

FIRST AND FINAL BILL

Chainage		FIRST AND FINAL BILL								
From	To	Description of Item	Unit	No	Length	Breadth		Depth	Quantity	Remarks
Item no.04					(m)	B1	B2	Avg B		
		Supplying, Fitting and Placing un-coated TMT bar Reinforcement in sub-structure complete as per Drawing and Technical Specifications, and as per the directions of the Engineer-in-charge of the work								
Measurements taken on										
		For Drain	tonne	From Steel Calculation Sheet					13.94	✓
		For Culvert	tonne	From Steel Calculation Sheet					1.81	
Total Executed Quantity									15.75	✓
Qty Carried to Summary									15.75	✓


 Contactor


 Assistant Engineer


 ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಧೀಯಂಕರ
 ಯಲಹತ್ತಿರ, ಬೆಂಗಳೂರು-106
 ಬಿ.ಎಂ.ಕೆ. ಬೆಂಗಳೂರು-106

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK :- Asphaltting of Balance Roads at Mathru Layout Ward No.04 of Yelahanka Sataelite Town Sub Division.

PRE MEASUREMENT SHEET

FIRST AND FINAL BILL

STEEL CALCULATION


STEEL CALCULATION									
SI NO	Description	Nos	BAR DIA mm	No. Bars	Total No. bars	Length m	Total Length m	Weight kg/m	Total weight Kg's
Item no.04	Supplying, Fitting and Placing un-coated TMT bar Reinforcement in sub-structure complete as per Drawing and Technical Specifications. and as per the directions of the Engineer-in-charge of the work								
Measurements Taken On;		24/06/22 , 27/06/22							
Present Bill Measurements									
For RCC Drain									
Mathru Layout									
Siradi Sai Main Road									
RHS									
(From North to South)									
Main Bars (#12@150 c/c)		1	12	506	506	2.40	1214.40	0.89	1078.16
Distribution(13-#10)		1	10	13	13	75.90	986.70	0.62	608.34
LHS									
(From North to South)									
Main Bars (#12@150 c/c)		1	12	478	478	2.40	1147.20	0.89	1018.50
Distribution(13-#10)		1	10	13	13	71.70	932.10	0.62	574.67
Siradi Sai Mandir Road									
RHS									
(From West to East)									
Main Bars (#12@150 c/c)		1	12	734	734	2.40	1761.60	0.89	1563.97
Distribution(13-#10)		1	10	13	13	110.10	1431.30	0.62	882.45
LHS									
(From West to East)									
Main Bars (#12@150 c/c)		1	12	784	784	2.40	1881.60	0.89	1670.51
Distribution(13-#10)		1	10	13	13	117.60	1528.80	0.62	942.56
C Cross Road									
RHS									
(From North to South)									


Contractor

Assistant Engineer

Assistant executive Engineer

SI NO	Description	Nos	BAR DIA	No. Bars	Total No. bars	Length	Total Length	Weight	Total weight
			mm			m	m	kg/m	Kg's
	LHS								
	12# @140 c/c main bars	1	12	42	42	5.10	214.93	0.89	190.82
	10# @200 c/c Distrubution bars	1	10	30	30	5.90	177.00	0.62	109.13
	Siradi Sai Mandir Road								
	RHS								
	12# @140 c/c main bars	1	12	31	31	5.10	156.64	0.89	139.07
	10# @200 c/c Distrubution bars	1	10	30	30	4.30	129.00	0.62	79.53
	12# @140 c/c main bars	1	12	39	39	5.10	196.71	0.89	174.65
	10# @200 c/c Distrubution bars	1	10	30	30	5.40	162.00	0.62	99.88
	4th Cross Road								
	12# @140 c/c main bars			49	49	5.10	247.71	0.89	219.92
	10# @200 c/c Distrubution bars		10	30	30	6.80	204.00	0.62	125.77
	6th Cross Road								
	12# @140 c/c main bars	1	12	51	51	5.10	262.29	0.89	232.86
	10# @200 c/c Distrubution bars	1	10	30	30	7.20	216.00	0.62	133.17
							QTY IN KG'S		1809.83
							QTY IN TONNE		1.81
							TOTAL QTY IN KG'S		15752.51
							TOTAL QTY IN TONNE		15.75



 Contactor



 Assistant Engineer

Assistant exicutive Engineer

PRE-MEASUREMENT SHEET
FIRST AND FINAL BILL

Chainage		Description of Item	Unit	No	FIRST AND FINAL BILL			Depth (m)	Quantity	Remarks
From	To				Length (m)	Breadth B1 B2 Avg B				
Item no.07		Earth work in surface excavation by mechanical means for lowering & leveling the ground for all works other than foundation in all kinds of soils & upto depth not exceeding 300mm as per drawing and technical specifications, including setting out, shoring, strutting, barricading, caution lights, removal of stumps and other deleterious matter including dressing of excavated surfaces, disposing off or levelling the excavated earth or sorting & stacking the selected earth for reuse in a radius of 50 m and lift upto 1.5 m including cost of labour, tools, usage of machinery & other appurtenances required to complete the work. In all kinds of soils upto 300 mm depth, and as per the directions of the Engineer-in-charge of the work								
Measurements taken on		08/07/22								
		Mathru Layout								
		Siradi Sai Main Road								
		(From North to South)								
3	12	Cum	1	9.00	1.30	1.30	1.30	0.23	2.69	/
12.7	18	Cum	1	5.30	1.20	1.00	1.10	0.23	1.34	/
28	31	Cum	1	3.00	1.30	1.30	1.30	0.23	0.90	/
48	50	Cum	1	2.00	2.00	2.00	2.00	0.23	0.92	/
66	69	Cum	1	3.00	1.50	1.50	1.50	0.23	1.04	/
75	82.6	Cum	1	7.60	3.10	3.10	3.10	0.23	5.42	/
		Siradi Sai Main Road								
		(From West to East)								
6	9	Cum	1	3.00	1.10	1.20	1.15	0.23	0.79	/
18.3	22	Cum	1	3.70	1.30	1.40	1.35	0.23	1.15	/
27	29	Cum	1	2.00	1.40	1.30	1.35	0.23	0.62	/
38	41	Cum	1	3.00	1.50	1.50	1.50	0.23	1.04	/
43	49	Cum	1	6.00	0.75	0.75	0.75	0.23	1.04	/
Total Executed Quantity									16.94	/
Qty Carried to Summary									16.94	/



 Contactor



 Assistant Engineer

Assistant executive Engineer

PRE-MEASUREMENT SHEET
FIRST AND FINAL BILL

Chainage		Description of Item	Unit	No	FIRST AND FINAL BILL				Depth (m)	Quantity	Remarks
From	To				Length (m)	Breadth					
Item no.08		Providing, laying, spreading and compacting graded stone aggregate to wet mix macadam specification including premixing the Material with water at OMC in mechanical mix plant carriage of mixed Material by tipper to site, laying in uniform layers with paver/grader in sub-base / base course on well prepared surface and compacting with vibratory roller to achieve the desired density and as per the directions of the Engineer-in-charge of the work									
Measurements taken on		13/07/22									
		Mathru Layout									
		Siradi Sai Main Road									
		(From North to South)									
3	12		Cum	1	9.00	1.30	1.30	1.30	0.23	2.69	
12.7	18		Cum	1	5.30	1.20	1.00	1.10	0.23	1.34	
28	31		Cum	1	3.00	1.30	1.30	1.30	0.23	0.90	
48	50		Cum	1	2.00	2.00	2.00	2.00	0.23	0.92	
66	69		Cum	1	3.00	1.50	1.50	1.50	0.23	1.04	
75	82.6		Cum	1	7.60	3.10	3.10	3.10	0.23	5.42	
		Siradi Sai Main Road									
		(From West to East)									
6	9		Cum	1	3.00	1.10	1.20	1.15	0.23	0.79	
18.3	22		Cum	1	3.70	1.30	1.40	1.35	0.23	1.15	
27	29		Cum	1	2.00	1.40	1.30	1.35	0.23	0.62	
38	41		Cum	1	3.00	1.50	1.50	1.50	0.23	1.04	
43	49		Cum	1	6.00	0.75	0.75	0.75	0.23	1.04	
Total Executed Quantity										16.94	
Qty Carried to Summary										16.94	



Contractor



Assistant Engineer

Assistant executive Engineer

PRE-MEASUREMENT SHEET
FIRST AND FINAL BILL

Chainage		Description of Item	Unit	No	Breadth			Depth	Quantity	Remarks
From	To				Length	B1	B2			
Item no.09		Cleaning the existing WBM Road surface including removing of binding materials and other foreign matter with wire brushes and small picks sweeping with brooms or soft brushes and finally dusting with old gunny bags and bar or compressed air to receive bituminous treatment including cost of all materials, labhour, HOM of machineries complet as per specifications. and as per the directions of the Engineer-in-charge of the work			(m)			(m)		
Measurements taken on		18/07/22								
		Mathru Layout								
		Siradi Sai Main Road								
		(From North to South)								
3	12		Sqm	1	9.00	1.30	1.30	1.30	11.70	✓
12.7	18		Sqm	1	5.30	1.20	1.00	1.10	5.83	✓
28	31		Sqm	1	3.00	1.30	1.30	1.30	3.90	✓
48	50		Sqm	1	2.00	2.00	2.00	2.00	4.00	✓
66	69		Sqm	1	3.00	1.50	1.50	1.50	4.50	✓
75	82.6		Sqm	1	7.60	3.10	3.10	3.10	23.56	✓
		Siradi Sai Main Road								
		(From West to East)								
6	9		Sqm	1	3.00	1.10	1.20	1.15	3.45	✓
18.3	22		Sqm	1	3.70	1.30	1.40	1.35	5.00	✓
27	29		Sqm	1	2.00	1.40	1.30	1.35	2.70	✓
38	41		Sqm	1	3.00	1.50	1.50	1.50	4.50	✓
43	49		Sqm	1	6.00	0.75	0.75	0.75	4.50	✓
Total Executed Quantity									73.64	✓
Qty Carried to Summary									73.64	✓


 Contactor


 Assistant Engineer

Assistant exicutive Engineer

PRE-MEASUREMENT SHEET
FIRST AND FINAL BILL

Chainage		Description of Item	Unit	No	FIRST AND FINAL BILL				Depth (m)	Quantity	Remarks
From	To				Length (m)	Breadth		Avg B			
Item no.11		Providing and laying Dense Graded Bituminous Macadam with 40/60 TPH capacity HMP using crushed aggregates of specified grading, premixed with bituminous binder VG-30, @ 4.5 per cent by weight of total mix and filler, transporting the hot mix to work site, laying with mechanical paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per specification and as per the directions of the Engineer-in-charge of the									
Measurements taken on		20/07/22									
		Mathru Layout									
		Siradi Sai Main Road									
		(From North to South)									
3	12										
27	18	Cum	1	9.00	1.30	1.30	1.30	0.05	0.59		
28	31	Cum	1	5.30	1.20	1.00	1.10	0.05	0.29		
48	50	Cum	1	3.00	1.30	1.30	1.30	0.05	0.20		
66	69	Cum	1	2.00	2.00	2.00	2.00	0.05	0.20		
75	82.6	Cum	1	3.00	1.50	1.50	1.50	0.05	0.23		
		Cum	1	7.60	3.10	3.10	3.10	0.05	1.18		
		Siradi Sai Mandir Road									
		(From West to East)									
6	9	Cum	1	3.00	1.10	1.20	1.15	0.05	0.17		
8.3	22	Cum	1	3.70	1.30	1.40	1.35	0.05	0.25		
27	29	Cum	1	2.00	1.40	1.30	1.35	0.05	0.14		
38	41	Cum	1	3.00	1.50	1.50	1.50	0.05	0.23		
43	49	Cum	1	6.00	0.75	0.75	0.75	0.05	0.23		
		Profile Correction									
		Mathru Layout									
		Siradi Sai Main Road									
		(From North to South)									
2	15	Sqm	1	13.00	1.50	1.50	1.50	0.05	0.98		
16	28	Sqm	1	12.00	1.80	1.80	1.80	0.05	1.08		
33	39	Sqm	1	6.00	2.00	1.90	1.95	0.05	0.59		
41	49	Sqm	1	8.00	1.60	1.50	1.55	0.05	0.62		
50	65	Sqm	1	15.00	1.80	1.80	1.80	0.05	1.35		
69	79	Sqm	1	10.00	1.20	1.20	1.20	0.05	0.60		
85	98	Sqm	1	13.00	2.00	2.00	2.00	0.05	1.30		
		Siradi Sai Mandir Road									
		(From West to East)									
0	13	Sqm	1	13.00	1.60	1.60	1.60	0.05	1.04		
13	19	Sqm	1	6.00	1.55	1.75	1.65	0.05	0.50		
22	29	Sqm	1	7.00	1.40	1.40	1.40	0.05	0.49		
32	47	Sqm	1	15.00	1.60	1.60	1.60	0.05	1.20		
47	51	Sqm	1	4.00	1.80	1.80	1.80	0.05	0.36		
Total Executed Quantity										13.78	
Qty Carried to Summary										13.78	

PRE-MEASUREMENT SHEET
FIRST AND FINAL BILL

Chainage		Description of Item	MEASUREMENT SHEET FIRST AND FINAL BILL									
From	To		Unit	No	Length (m)	Breadth B1 B2 Avg B			Depth (m)	Quantity	Remarks	
Item no.12		Cleaning the existing black topped surface with brooms,soft brushes and finally dusting with old gunny bags and/or compressed air to receive bituminous treatment including cost of all materials,labhour, HOM of machineries complete as per specifications. and as per the directions of the Engineer-in-charge of the work										
Measurements taken on		21/07/22										
		Mathru Layout										
		Siradi Sai Main Road										
		(From North to South)										
0	15											
15	30	Sqm	1	15.00	5.80	6.10	5.95		89.25			
30	45	Sqm	1	15.00	6.10	6.05	6.08		91.13			
45	60	Sqm	1	15.00	6.05	5.65	5.85		87.75			
60	75	Sqm	1	15.00	5.65	6.20	5.93		88.88			
75	83	Sqm	1	15.00	6.20	5.40	5.80		87.00			
83	84.6	Culvert	1	8.00	5.40	5.80	5.60		44.80			
84.6	98	Sqm	1	0.00	0.00	0.00	0.00		0.00			
		Sqm	1	13.40	5.80	3.60	4.70		62.98			
		Siradi Sai Main Road										
		(From West to East)										
0	15	Sqm	1	15.00	5.00	5.25	5.13		76.88			
15	30	Sqm	1	15.00	5.25	5.45	5.35		80.25			
30	31.5	Culvert	1	0.00	0.00	0.00	0.00		0.00			
31.5	46.5	Sqm	1	15.00	5.45	5.30	5.38		80.63			
46.5	52.3	Sqm	1	5.80	5.30	5.40	5.35		31.03			
Total Executed Quantity										820.56		
Qty Carried to Summary										820.56		


PRE-MEASUREMENT SHEET											
FIRST AND FINAL BILL											
Chainage		Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Remarks
From	To				(m)	B1	B2	Avg B	(m)		
Item no.13		Providing and applying tack coat with RSI Bituminous Emulsion using emulsion pressure distributor at the rate of 0.25 kg/m2 on the prepared bituminous surface cleaned with mechanical broom Specification and as per the directions of the Engineer-in-charge of the work									
Measurements taken on		25/07/22									
		Mathru Layout									
		Siradi Sai Main Road									
		(From North to South)									
0	15		Sqm	1	15.00	5.80	6.10	5.95		89.25	
15	30		Sqm	1	15.00	6.10	6.05	6.08		91.13	
30	45		Sqm	1	15.00	6.05	5.65	5.85		87.75	
45	60		Sqm	1	15.00	5.65	6.20	5.93		88.88	
60	75		Sqm	1	15.00	6.20	5.40	5.80		87.00	
75	83		Sqm	1	8.00	5.40	5.80	5.60		44.80	
83	84.6	Culvert	Sqm	1	0.00	0.00	0.00	0.00		0.00	
84.6	98		Sqm	1	13.40	5.80	3.60	4.70		62.98	
		Siradi Sai Main Road									
		(From West to East)									
0	15		Sqm	1	15.00	5.00	5.25	5.13		76.88	
15	30		Sqm	1	15.00	5.25	5.45	5.35		80.25	
30	31.5	Culvert	Sqm	1	0.00	0.00	0.00	0.00		0.00	
31.5	46.5		Sqm	1	15.00	5.45	5.30	5.38		80.63	
46.5	52.3		Sqm	1	5.80	5.30	5.40	5.35		31.03	
Total Executed Quantity										820.56	
Qty Carried to Summary										820.56	

**PRE-MEASUREMENT SHEET
FIRST AND FINAL BILL**

Chainage		Description of Item	Unit	No	FIRST AND FINAL BILL				Depth	Quantity	Remarks
From	To				Length	Breadth		(m)			
Item no.16		Loading and Unloading of Stone Boulder/Stone aggregates/ Sand/Kankar/Moorum. (Tipper 14 m3) and as per the directions of the Engineer-in-charge of the work									
Measurements taken on		22/06/22, 23/06/22, 08/07/22, 22/07/22									
		Qty Vide From item No 01+07	Cum							690.16	
Total Executed Quantity										690.16	✓
Qty Carried to Summary										690.16	✓

Contractor

Assistant Engineer


 ಸಹಾಯಕ ಅಧ್ಯಕ್ಷಕಾರ್ಯದರ್ಶಿ ಅಧಿಕಾರಿ
 ಯಲಕ್ಕೂರು, ಬಳ್ಳಾರಿ ಜಿಲ್ಲೆ
 ಇ.ಜಿ.ಎಂ.ಎ. ಬೆಂಗಳೂರು-106

“ASPHALTING OF BALANCE ROADS AT
MATHRU LAYOUT IN WARD NO 04 OF
YELAHANKA SATELLITE TOWN SUB
DIVISION”

Measurement Sheet

First & Final Bill

No	Length (m)	Area (m ²)
1	10	100
2	20	400
3	30	900
4	40	1600
5	50	2500
6	60	3600
7	70	4900
8	80	6400
9	90	8100
10	100	10000

669.31	214.63	143654.00
Spreading and levelling of 100 mm plain cement concrete M15 (1:2:4) for levelling course for all works in foundation. Using 40 mm nominal maximum size of aggregate and fine aggregates as per relevant IS Codes machine mixed, laid in layers not exceeding 150 mm thickness, well compacted using plate vibrators, including all land & lifts, cost of all materials of quality, labour, Usage charges of machineries, transport and all other equipments required to complete the work as per technical specifications, and as per the directions of the Engineer-in-charge in the work.		

providing and laying a precast reinforced concrete for all sub-structures of building, irrigation works, sub-structure works of bridges, drain works & other parallel works from 0.50m to 3.50 m height. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed with super plasticizers laid in layers, well compacted using needle vibrators, providing reinforcement wherever necessary, including all lead & lifts, cost of all materials of quality, conforming to the requirements of relevant IS codes, labour, change of machinery, curing and all other apparatuses required to complete the work as per technical specifications, and as per the directions of the Engineer-in-charge of the work.

[illegible]

Assistant executive Engineer

MEASUREMENT SHEET
FIRST AND FINAL BILL

Drainage To	Description of Item	Unit	No	Length (m)	Breadth B1	B2	Avg B	Depth (m)	Amount in RS.
	Siradi Sai Mandir Road RHS	Cum	1	5.90	1.20	1.20	1.20	0.20	
		Cum	1	4.30	1.20	1.20	1.20	0.20	1.03
	4th Cross Road	Cum	1	5.40	1.20	1.20	1.20	0.20	1.30
	6th Cross Road	Cum	1	6.80	1.20	1.20	1.20	0.20	1.63
		Cum	1	7.20	1.20	1.20	1.20	0.20	1.73
	Side Wall								
	Siradi Sai Main Road RHS								
	LHS	Cum	2	6.00	0.25	0.25	0.25	0.60	1.80
		Cum	2	5.90	0.25	0.25	0.25	0.60	1.77
	Siradi Sai Mandir Road RHS								
		Cum	2	4.30	0.25	0.25	0.25	0.60	1.29
	4th Cross Road	Cum	2	5.40	0.25	0.25	0.25	0.60	1.62
	6th Cross Road	Cum	2	6.80	0.25	0.25	0.25	0.60	2.04
		Cum	2	7.20	0.25	0.25	0.25	0.60	2.16
							Sub Total	19.22	
	Total Executed Quantity							218.37	
	Tender Quantity							217.61	
	Now to be paid Quantity							218.37	
	Quantity Limited to							217.61	7579.74 1649435.00

Item no.04 Supplying, Fitting and Placing un-coated TMT bar Reinforcement in sub-structure complete as per Drawing and Technical Specifications. and as per the directions of the Engineer-in-charge of the work

Ton ne									
	Vide Total executed Quantity from premeasuremet Page no.							15.75	
	Total Executed Qty							15.75	
	Tender Quantity							15.77	
	Now to be paid Quantity							15.75	96673.74 1522855.00

Item no.05 Providing and Fixing pre cast covering Slab made out of CC 1:2:4 with 10cm thick and Finishing cutting, including form work, curing, including cost of all materials, labour, hire charges of machinery, loading, unloading, lead and lift, transportation etc, complete and as per the directions of the Engineer-in-charge of the work

Measurements taken on									
	Mathru Layout								
	Siradi Sai Main Road								
	RHS								
	(From North to South)								
0	15	Sqm	1	15.00	0.90	0.90	0.90	13.50	
15	30	Sqm	1	15.00	0.90	0.90	0.90	13.50	
30	45	Sqm	1	0.00	0.90	0.90	0.90	0.00	
45	60	Sqm	1	15.00	0.90	0.90	0.90	13.50	
60	60.7	Sqm	1	0.70	0.90	0.90	0.90	0.63	
60.7	66.7	Sqm	1	0.00	0.90	0.90	0.90	0.00	
66.7	81.7	Sqm	1	15.00	0.90	0.90	0.90	13.50	

MEASUREMENT SHEET

FIRST AND FINAL BILL

age To	Description of Item	Unit	No	Length (m)	Breadth B1	B2	Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
81.9	LHS (From North to South)	Sqm	1	0.20	0.90	0.90	0.90		0.18		
15		Sqm	1	15.00	0.90	0.90	0.90		13.50		
30		Sqm	1	15.00	0.90	0.90	0.90		13.50		
43.3		Sqm	1	13.30	0.90	0.90	0.90		11.97		
49.2	Culvert	Sqm	1	0.00	0.90	0.90	0.90		0.00		
64.2		Sqm	1	15.00	0.90	0.90	0.90		13.50		
65.6		Sqm	1	1.40	0.90	0.90	0.90		1.26		
69.2	Bs Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
72.4		Sqm	1	3.20	0.90	0.90	0.90		2.88		
77.6	Bs Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
	Siradi Sai Mandir Road										
	RHS										
	(From West to East)										
15		Sqm	1	15.00	0.90	0.90	0.90		13.50		
19.8		Sqm	1	4.80	0.90	0.90	0.90		4.32		
25.2	BS Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
29.5	Culvert	Sqm	1	0.00	0.90	0.90	0.90		0.00		
44.5		Sqm	1	15.00	0.90	0.90	0.90		13.50		
59.5		Sqm	1	15.00	0.90	0.90	0.90		13.50		
59.9		Sqm	1	0.40	0.90	0.90	0.90		0.36		
63.1	BS Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
71		Sqm	1	7.90	0.90	0.90	0.90		7.11		
76.1	No Work	Sqm	1	0.00	0.90	0.90	0.90		0.00		
91.1		Sqm	1	15.00	0.90	0.90	0.90		13.50		
106.1		Sqm	1	15.00	0.90	0.90	0.90		13.50		
119.5		Sqm	1	13.40	0.90	0.90	0.90		12.06		
	LHS										
	(From West to East)										
6.8		Sqm	1	6.80	0.90	0.90	0.90		6.12		
9.2	No Work	Sqm	1	0.00	0.90	0.90	0.90		0.00		
16		Sqm	1	6.80	0.90	0.90	0.90		6.12		
18.9	Bs Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
33.9		Sqm	1	15.00	0.90	0.90	0.90		13.50		
48.9		Sqm	1	15.00	0.90	0.90	0.90		13.50		
63.9		Sqm	1	15.00	0.90	0.90	0.90		13.50		
78.9		Sqm	1	15.00	0.90	0.90	0.90		13.50		
93.9		Sqm	1	15.00	0.90	0.90	0.90		13.50		
108.9		Sqm	1	15.00	0.90	0.90	0.90		13.50		
120		Sqm	1	11.10	0.90	0.90	0.90		9.99		
	C Cross Road										
	RHS										
	(From North to South)										
9.1		Sqm	1	9.10	0.90	0.90	0.90		8.19		
20.8	Bs Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
	LHS										
	(From North to South)										
11.7		Sqm	1	11.70	0.90	0.90	0.90		10.53		
15.6	Road break	Sqm	1	0.00	0.90	0.90	0.90		0.00		
22		Sqm	1	6.40	0.90	0.90	0.90		5.76		
	C Cross Road I										
	RHS										

MEASUREMENT SHEET

FIRST AND FINAL BILL

FIRST AND FINAL BILL												
No	Description of Item	Unit	No	Length	Breadth			Depth	Quantity	Rate in RS.	Amount in RS.	
				(m)	B1	B2	Avg B	(m)				
39	(From West to East)											
28	Bs Slab	Sqm	1	8.90	0.90	0.90	0.90		8.01			
78		Sqm	1	0.00	0.90	0.90	0.90		0.00			
6.1		Sqm	1	15.00	0.90	0.90	0.90		13.50			
4.5	Bs Slab	Sqm	1	8.30	0.90	0.90	0.90		7.47			
9.5		Sqm	1	0.00	0.90	0.90	0.90		0.00			
4.5		Sqm	1	15.00	0.90	0.90	0.90		13.50			
85		Sqm	1	15.00	0.90	0.90	0.90		13.50			
		Sqm	1	10.50	0.90	0.90	0.90		9.45			
	LHS											
	(From West to East)											
15		Sqm	1	15.00	0.90	0.90	0.90		13.50			
30		Sqm	1	15.00	0.90	0.90	0.90		13.50			
45		Sqm	1	15.00	0.90	0.90	0.90		13.50			
60		Sqm	1	15.00	0.90	0.90	0.90		13.50			
75		Sqm	1	15.00	0.90	0.90	0.90		13.50			
85		Sqm	1	10.00	0.90	0.90	0.90		9.00			
	Cross Road											
	LHS											
	(From West to East)											
15	Bs Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00			
58	Bs Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00			
08		Sqm	1	15.00	0.90	0.90	0.90		13.50			
48		Sqm	1	7.20	0.90	0.90	0.90		6.48			
	Damaged Slab	Sqm	100	0.90	0.60	0.60	0.60		54.00			
		Sqm	35	0.75	0.60	0.60	0.60		15.75			
	Total Executed Quantity								562.14			
	Tender Quantity								562.50			
	Now to be paid Quantity								562.14	2451.51	1378092.00	
36	Providing and Fixing pre cast covering Slab 250mm thick made out of CC 1:2:4 and jelly 20mm Down size with steel reinforcement including form work, curing, including cost of all materials, labour, hire charges of machinery, loading, unloading, lead and lift, transportation etc, complete, and as per the directions of the Engineer-in-charge of the work											
ents	06/07/22											
1	Siradi Sai Main Road											
	RHS											
		Sqm	1	6.00	1.20	1.20	1.20		7.20			
	LHS											
		Sqm	1	5.90	1.20	1.20	1.20		7.08			
	Siradi Sai Mandir Road											
	RHS											
		Sqm	1	4.30	1.20	1.20	1.20		5.16			
		Sqm	1	5.40	1.20	1.20	1.20		6.48			
	4th Cross Road											
		Sqm	1	6.80	1.20	1.20	1.20		8.16			
	6th Cross Road											
		Sqm	1	7.20	1.20	1.20	1.20		8.64			
	Damaged Slab	Sqm	7	1.20	0.60	0.60	0.60		5.04			
	Total Executed Quantity								47.76			
	Tender Quantity								47.76			
	Now to be paid Quantity								47.76	5683.48	271444.00	

MEASUREMENT SHEET FIRST AND FINAL BILL										
Image To	Description of Item	Unit	No	Length (m)	Breadth	Depth (m)	Quantity	Rate in RS.	Amount in RS.	
no.07	Earth work in surface excavation by mechanical means for lowering & leveling the ground for all works other than foundation in all kinds of soils & upto depth not exceeding 300mm as per drawing and technical specifications, including setting out, shoring, strutting, barricading, caution lights, removal of stumps and other deleterious matter including dressing of excavated surfaces, disposing off or levelling the excavated earth or sorting & stacking the selected earth for reuse in a radius of 50 m and lift upto 1.5 m including cost of labour, tools, usage of machinery & other appurtenances required to complete the work. In all kinds of soils upto 300 mm depth and as per the directions of the Engineer-in-charge of the work	Cum								
	Vide Total executed Quantity from premeasuremet Page no.						16.94			
	Total Executed Quantity						16.94			
	Tender Quantity						16.96			
	Now To be Paid Quantity						16.94	75.00	1271.00	
no.08	Providing, laying, spreading and compacting graded stone aggregate to wet mix macadam specification including premixing the Material with water at OMC in mechanical mix plant carriage of mixed Material by tipper to site, laying in uniform layers with paver/grader in sub-base / base course on well prepared surface and compacting with vibratory roller to achieve the desired density and as per the directions of the Engineer-in-charge of the work	Cum								
	Vide Total executed Quantity from premeasuremet Page no.						16.94			
	Total Executed Quantity						16.94			
	Tender Quantity						16.96			
	Now To be Paid Quantity						16.94	2762.44	46785.00	
no.09	Cleaning the existing WBM Road surface including removing of binding materials and other foreign matter with wire brushes and small picks sweeping with brooms or soft brushes and finally dusting with old gunny bags and bar or compressed air to receive bituminous treatment including cost of all materials, labhour, HOM of machineries complete as per specifications. and as per the directions of the Engineer-in-charge	Sqm								
	Vide Total executed Quantity from premeasuremet Page no.						73.64			
	Total Executed Quantity						73.64			
	Tender Quantity						73.73			
	Now To be Paid Quantity						73.64	23.35	1720.00	
no.10	Providing and applying primer coat with SS1 grade Bitumen Emulsion on prepared surface of granular base including cleaning of road surface and spraying primer at the rate of 0.90 kg per m2 using mechanical means Specification and as per the directions of the Engineer-in-charge of	Sqm								
	Vide Total executed Quantity from premeasuremet Page no.						275.54			
	Total Executed Quantity						275.54			
	Tender Quantity						275.57			
	Now To be Paid Quantity						275.54	50.77	13989.00	
no.11	Providing and laying Dense Graded Bituminous Macadam with 40/60 TPH capacity HMP using crushed aggregates of specified grading, premixed with bituminous binder VG-30, @ 4.5 per cent by weight of total mix and filler, transporting the hot mix to work site, laying with mechanical paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per specification and as per the directions of the Engineer-in-charge of the work	Cum								
	Vide Total executed Quantity from premeasuremet Page no.						13.78			
	Total Executed Quantity						13.78			
	Tender Quantity						13.78			
	Now To be Paid Quantity						13.78	11410.92	157206.00	
no.12	Cleaning the existing black topped surface with brooms, soft brushes and finally dusting with old gunny bags and/or compressed air to receive bituminous treatment including cost of all materials, labhour, HOM of machineries complete as per specifications. and as per the directions of the Engineer-in-charge of the work	Sqm								
	Vide Total executed Quantity from premeasuremet Page no.						820.56			
	Total Executed Quantity						820.56			
	Tender Quantity						820.56			
	Now To be Paid Quantity						807.36	5.56	4489.00	
	Quantity Limited to									

Assistant Engineer

ಸಹಾಯಕ ಕಾರ್ಯದರ್ಶಿ ಕಚೇರಿ
ಯಲಕ್ಕೂರು ಉಪನಗರ ಉಪವಿಭಾಗ
ಸಿ.ಆರ್.ಎಸ್. ನಗರ-106

MEASUREMENT SHEET
FIRST AND FINAL BILL

Sl. No.	Description of Item	Unit	No.	Length (m)	Breadth	Depth (m)	Quantity	Rate in RS.	Amount in RS.
m no.13	Providing and applying tack coat with RS1 Bituminous Emulsion using emulsion pressure distributor at the rate of 0.25 kg/m ² on the prepared bituminous surface cleaned with mechanical broom Specification and as per the directions of the Engineer-in-charge of the work	Sqm							
	Vide Total executed Quantity from premeasuremet Page no.						820.56		
	Total Executed Quantity						820.56		
	Tender Quantity						820.56		
	Now To be Paid Quantity						807.36		
	Quantity Limited to						820.56		
m no.14	Providing and laying Bituminous Concrete with 40/60 TPH capacity hot mix plant using crushed aggregates of specified grading, premixed with bituminous binder VG-30, @ 5.4 percent of mix and filler, transporting the hot mix to work site, laying with mechanical paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per specification and as per the directions of the Engineer-in-charge of the work						807.36	17.31	13976.00

Measurements
taken on

25/07/22

	Mathru Layout								
	Siradi Sai Main Road								
	(From North to South)								
15	Cum	1	15.00	5.80	6.10	5.95	0.01	3.57	
30	Cum	1	15.00	6.10	6.05	6.08	0.04	3.65	
45	Cum	1	15.00	6.05	5.65	5.85	0.04	3.51	
60	Cum	1	15.00	5.65	6.20	5.93	0.04	3.56	
75	Cum	1	15.00	6.20	5.40	5.80	0.04	3.48	
83	Cum	1	8.00	5.40	5.80	5.60	0.04	1.79	
84.6	Cum	1	0.00	0.00	0.00	0.00	0.04	0.00	
98	Cum	1	13.40	5.80	3.60	4.70	0.04	2.62	
	Siradi Sai Mandir Road								
	(From West to East)								
15	Cum	1	15.00	5.00	5.25	5.13	0.01	3.05	
30	Cum	1	15.00	5.25	5.45	5.35	0.04	3.21	
31.5	Culvert	Cum	1	0.00	0.00	0.00	0.00	0.00	
46.5	Cum	1	15.00	5.45	5.30	5.38	0.04	3.23	
52.3	Cum	1	5.80	5.30	5.40	5.35	0.04	1.24	
	Total Executed Quantity							32.82	
	Tender Quantity							32.29	
	Now To be Paid Quantity							32.82	
	Quantity Limited to							32.29	13305.62 429627.00

m no.15 Road Marking with Hot Applied Thermoplastic Compound with Reflectorsing Glass Beads on Bituminous Surface Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorsing glass beads @ 250 g/ m² area, thickness of 2.5 mm is exclusive of surface applied glass beads as per IRC 35:2015 The finished surface to be level, uniform and free from streaks and holes. Specification and as per the directions of the Engineer-in-charge of the work

Measurements
taken on

28/07/22

	Mathru Layout								
	Siradi Sai Main Road								
	(From North to South)								
15	Sqm	2	15.00	0.10	0.10	0.10		3.00	
30	Sqm	2	15.00	0.10	0.10	0.10		3.00	
45	Sqm	2	15.00	0.10	0.10	0.10		3.00	
60	Sqm	2	15.00	0.10	0.10	0.10		3.00	
75	Sqm	2	8.00	0.10	0.10	0.10		1.60	
83	Sqm	2	0.00	0.10	0.10	0.10		0.00	
84.6	Sqm	2	13.40	0.10	0.10	0.10		2.68	
98									
	Siradi Sai Mandir Road								
	(From West to East)								
15	Sqm	2	15.00	0.10	0.10	0.10		3.00	
30	Sqm	2	15.00	0.10	0.10	0.10		3.00	

Assistant Engineer

Assistant Executive Engineer

MEASUREMENT SHEET FIRST AND FINAL BILL											
Page No.	Description of Item	Unit	No	Length (m)	Breadth			Depth (m)	Quantity	Rate in RS.	Amount in RS.
31.5	Culvert	Sqm	2	0.00	B1	B2	Avg B		0.00		
46.5		Sqm	2	15.00	0.10	0.10	0.10		3.00		
52.3		Sqm	2	5.80	0.10	0.10	0.10		1.16		
	Total Executed Quantity										
	Tender Quantity								29.44		
	Now To be Paid Quantity								28.64		
	Quantity Limited to								29.44		
no.16	Loading and Unloading of Stone Boulder/Stone aggregates/ Sand/Kankar/Moorum. (Tipper 14 m3) and as per the directions of the Engineer-in-charge of the work								28.64	551.56	15797.00
		Cum									
	Vide Total executed Quantity from premeasurement Page no.								690.16		
	Total Executed Quantity								690.16		
	Tender Quantity								686.27		
	Now to be paid Quantity								690.16		
	Quantity Limited to								686.27	85.39	58601.00
no.17	Cost of Haulage Excluding Loading and Unloading Taking output 18 t load and lead 10 km = 180 t.km and as per the directions of the Engineer-in-charge of the work										
		tkm									
	Vide Total executed Quantity from premeasurement Page no.								883.41		
	Total Executed Quantity								883.41		
	Tender Quantity								878.42		
	Now to be paid Quantity								883.41		
	Quantity Limited to								878.42	121.16	106430.00
										Sub Total	6552681.00
										For 12% Applicable GST	786322.00
										Total Amount	7339003.00

Assistant Engineer

G&F
ಶಹಾಯಕ ಕಾರ್ಯಪಾಲಕ-ಅಧಯನಕರ
ಯಲಹಂಕುಲುಪುರ, ಕುಮಟಾ ಜಿಲ್ಲೆ,
ಕೆ.ಆರ್.ನಂ.ಕೆ. ಬೆಂಗಳೂರು-108